

**2017 ANNUAL INSPECTION OF CCR SURFACE IMPOUNDMENT BY QUALIFIED PROFESSIONAL ENGINEER**  
**40 CFR 257.83**

**FACILITY INFORMATION**

Facility Name / Address	La Cygne Generating Station / 25166 East 2200 Road La Cygne, Kansas 66040
Owner	Kansas City Power & Light Company
CCR Unit	Lower AQC Impoundment
Inspection Date	November 16, 2017

**ANNUAL CCR UNIT INSPECTION REPORT**

<b>Rule</b>	<b>Inspection Results</b>
(b)(1)(i) – Review of available information.	Files available in the operating record, including but not limited to seven-day (11/1/16 through 10/31/17) and thirty-day inspection reports (11/4/16 through 9/29/17) prepared by a qualified person, and design and construction documentation were reviewed. No issues of concern with the CCR unit were noted.
(b)(1)(ii) – Visual inspection of the CCR unit to identify signs of distress or malfunction of the CCR unit and appurtenant structures.	A visual inspection of the CCR unit was made on November 16, 2017. No signs of distress or malfunction of the impoundment or appurtenant structures were identified.
(b)(1)(iii) – Visual inspection of any hydraulic structures underlying the base of the CCR unit or passing through the dike of the CCR unit for structural integrity and continued safe and reliable operation.	A visual inspection of the hydraulic structures was made on November 16, 2017. Structures were observed to be visually stable. Based on visual inspection, continued safe and reliable operation is expected.
(b)(2)(i) – Changes in geometry of the impounding structure since the previous annual inspection.	None.
(b)(2)(ii) – Location and type of existing instrumentation and the maximum recorded readings of each instrument since the previous annual inspection.	Water level readings of three piezometers present on the crest of the embankment and water levels measured at one pool gauge present in the southwest corner of the impoundment were reviewed. No issues of concern were noted. The maximum recorded reading of each instrument since the last inspection is listed in Table 1.
(b)(2)(iii) – Approximate minimum, maximum, and present depth and elevation of the impounded water and CCR since the previous annual inspection.	The approximate minimum depth of water and CCR was zero to one foot. The approximate maximum depth of water and CCR was 26 and 27 feet, respectively. The elevation of the water surface in the impoundment at the time of the inspection was approximately 856 feet.
(b)(2)(iv) – The storage capacity of the impounding structures at the time of the inspection.	Approximately 4.7 million cubic yards <sup>1</sup> .
(b)(2)(v) – Approximate volume of impounded water and CCR at the time of the inspection.	Approximately 4.0 million cubic yards <sup>2</sup> .

(b)(2)(vi) – Appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit and appurtenant structures.	None.
(b)(2)(vii) – Other change(s) which may have affected the stability or operation of the impounding structure since the previous annual inspection.	None.

QUALIFIED PROFESSIONAL ENGINEER	
Prepared by	Patrick M. Goeke, P.E.
Date	January 9, 2018
Signature	



1. Storage capacity calculation completed by AECOM using updated bathymetric and topographic survey dated June 23, 2016 by Tukah Technologies and Stage-Storage Curve developed by AECOM in August 2016 for Lower AQC Impoundment at an elevation of 864 ft.
2. Volume calculation completed by SCS Engineers using the Stage-Storage Curve developed by AECOM in August 2016 for Lower AQC Impoundment at an elevation of 856 ft.

**Table 1 – Highest Water Level Readings in 2017 Inspection Period**

(November 2016 to October 2017)

Piezometer	Water Level Elevation (ft)
P-601	855.23
P-602	850.68
P-603	860.03
Pool Gauge	Above Gauge